

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20152360, Public Works Infrastructure Permit - Commercial
 PUBLIC WORKS SALT CONVEYOR
 Address: 1971 SE HAMBLÉN RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Site Visit	Brice Lawson	Partial	Monday, July 02, 2018

Informational

1 Brice Lawson 07/02/2018 8:21 AM

The following items were noticed during a site visit on 6/14/18 and 6/29/18. There has been work done to the detention basin that is not shown on the submitted plans. The following items were noticed:

-A 12" vertical drain pipe has been installed and connected to the existing RCP pipe upstream of the outlet structure.

-It appears that the existing FI proposed to be removed is half full of water. The 8" pvc pipe that is proposed to be abandoned may be plugged at the field inlet side (could not verify due to water in FI) but is not plugged at outlet end of pipe.

-An approx. 9' by 40' section of 4" to 6" rip rap has been installed around and downstream of the existing 12" HDPE storm pipe on located on the west side of the basin.

-An approx. 12' by 12' section of 4" to 6" rip rap has been installed around the 12" vertical perforated drain pipe upstream of the outlet structure.

-It appears some rock checks have been installed to control erosion

-Straw matting has been installed near the toe of slope in basin.

The plans for the basin have been marked up showing the items that have been installed and the items that have not been completed according to the plan.

I spoke with Craig Kohler about the construction of the detention basin. He has been working with operations in regards to the detention basin. He let me know that changes have been made to the construction of the detention basin that are not shown on the originally submitted plans. He let me know that further construction maybe done once the temporary haul road east of the detention basin is no longer needed.

Shawn Graff informed me that they are not planning on completing the parking lot quite yet.

Comments:
