

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFC20173611, Public Works Infrastructure Permit - Commercial

Village at View High On-Site Infrastructure

Address: 3390 NW VILLAGE PARK DR, LEES SUMMIT, MO 640813391 NW VILLAGE PARK DR, LEES SUMMIT, MO 64081245 NW KESSLER DR, LEES SUMMIT, MO 64081201 NW KESSLER DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Retention Basin	Steve Robbins	Partial	Monday, July 02, 2018

Informational

1 The last 3 days Shaw Construction has been excavating and grading the retention basin on the back side of the property, they have not installed any storm structures yet. Steve Robbins 06/08/2018 3:30 PM

Informational

2 Shaw is still working on getting the retention basin excavated. Steve Robbins 06/11/2018 9:33 AM

Informational

3 Blue Nile Construction has been working on the retention basin the last few working days. Shaw was going to install the storm structures but decided to start on the sanitary instead. Steve Robbins 06/18/2018 12:19 PM

Informational

4 Shaw construction has the basin graded out for the most part, Bair is installing the structure but shaw hit the structure with a truck and they have to order a new one that was coming from the private side. The grading of the basin has pretty much been completed. Steve Robbins 07/02/2018 2:30 PM

DEI-Sanitary Sewer Construction Inspection	Steve Robbins	Partial	Monday, July 02, 2018
--	---------------	---------	-----------------------

Informational

1 Brice Lawson 06/12/2018 5:05 PM  
Larry Bair Construction continued installing the 8" SDR 26 sewer main between MH A6 and

MH C1. The service wye has been installed. I informed them that a trench check will be required on the stub. The 8" main was installed to point approx. 18' upstream of the service wye.

Informational

- 2 Blue Nile has exposed the existing MH a-15, and are planning on doing the core drill this afternoon. I have checked the pipe that is on site. This is public sanitary. Steve Robbins  
06/18/2018 12:31 PM

Informational

- 3 Blue Nile did not appear to be working today. Steve Robbins 06/21/2018 3:57 PM

Corrective Action Required

- 4 They have done a core drill for the A-line coming out of MH A-15. They did not do the core drill for the D-line coming out of MH A-15,. The contractors -(Blue Nile) were not working today. Steve Robbins 06/22/2018 3:17 PM

Informational

- 5 No work today due to the rain this morning. Steve Robbins 06/25/2018 3:45 PM

Informational

- 6 Blue Nile was not working today, they are still laying pipe starting from existing MH A-15. Steve Robbins 07/02/2018 2:23 PM

**Comments:**

---