

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRSUBD20180158, Development - Subdivision

Park Ridge 6th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Stabilized Subgrade	Steve Robbins	Partial	Thursday, July 05, 2018

Informational

- 1 Last Friday the contractors tilled 9" deep with fly ash for the subgrade, they kept it wet with water as they were tilling it in. It sat over the weekend and we did a proofroll on Monday afternoon. On Tuesday the 3rd they brought in MO-type 5, they are installing 6" of that, today they brought in more and by the end of the day they were almost finished. Steve Robbins 07/05/2018 3:36 PM

Comments: