

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180158, Development - Subdivision
Park Ridge 6th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Street - Proof Roll	Steve Robbins	Partial	Thursday, July 05, 2018

Informational

- 1 The proofroll for the fly ash subgrade was done on Monday July 2. Everything has passed, we still have to do another proofroll after the MO -type 5 has been installed and one for the curb.Steve Robbins 07/05/2018 3:41 PM

DEI-Stabilized Subgrade	Steve Robbins	Partial	Thursday, July 05, 2018
-------------------------	---------------	---------	----------------------------

Informational

- 1 Last Friday the contractors tilled 9" deep with fly ash for the subgrade, they kept it wet with water as they were tilling it in. It sat over the weekend and we did a proofroll on Monday afternoon. On Tuesday the 3rd they brought in MO-type 5, they are installing 6" of that, today they brought in more and by the end of the day they were almost finished.Steve Robbins 07/05/2018 3:36 PM

Comments: