
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180796, Development - Subdivision
Hawthorn Ridge 1st Plat - onsite

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Construction Inspection Informational	Tom Chandler	Partial	Thursday, July 05, 2018

- 1 Tom Chandler 07/03/2018 Began working on 8" water main line 2 today. Installed from station 11+00 to station 14+00. Installed 11.25 bend at station 11+19 with thrust block. Installed 22.5 bend at station 11+59 with thrust block. Installed 22.5 bend at station 12+42 with thrust block. Installed 8" tee at station 12+80 with thrust block. Installed 22.5 bend at station 13+13 with thrust block. Installed tee for straight set hydrant at station 13+59. Installed tracer wire and marker tape as well. Sprayed bolts and wrapped fittings with 12mil blue poly wrap.

DEI-Water Line - Construction Inspection Informational	Tom Chandler	Partial	Thursday, July 05, 2018
---	--------------	---------	----------------------------

- 1 Tom Chandler 07/05/2018 1:07 PM Contractor working on 8" water main line 2 today. Installed from station 13+75 to station 17+50. Installed tee and gate valve at station 15+11. Installed tee for straight set hydrant at station 17+30. Will install thrust blocks this afternoon. Installed tracer wire and marker tape. Sprayed bolts and wrapped all fittings with 12mil poly.

DEI-Water Line - Construction Inspection Informational	Tom Chandler	Partial	Thursday, July 05, 2018
---	--------------	---------	----------------------------

- 1 Tom Chandler 07/05/2018 3:03 PM Hit rock on water main line 2 and stopped. Began working on 8" water main line 4 at station 10+00. Installed 22.5 bend at station 11+26.

Installed tee at station 11+90. Installed tracer wire and marker tape as well.

Comments:
