

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20173801, Public Works Infrastructure Permit - Commercial  
Residences at Echelon  
Address: 3500 SW HOLLYWOOD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

**Inspection Item:**

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Driveway Inspection	John DiMauro	Partial	Friday, July 06, 2018

Informational

1 John DiMauro 07/03/2018 2:06 PM

The crews on site installed the north drive approach for the Arvest bank parking lot that connects to Cheddington Dr. There was sufficient compacted aggregate sub grade. I will return for further inspection after the concrete has cured.

Informational

2 John DiMauro 07/06/2018 2:03 PM

The crew installed the approach for the church side northeast of the bank on Cheddington Dr. I verified the sub grade prior to the pour. I will do a follow up inspection next week.

**Comments:**