

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20173802, Public Works Infrastructure Permit - Commercial

Residences at Echelon

Address: 3500 SW HOLLYWOOD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Coliform Test 2	John DiMauro	Partial	Friday, July 06, 2018
Informational			
1	We collected and delivered the day 2 samples for the water line A.		
Informational			
2	The day 2 samples for the water line A failed.		
Informational			
3	John DiMauro 07/06/2018 2:16 PM		

Collected the day 2 samples for water line A and delivered to blue valley labs.

DEI-Water Line - Coliform Test 1	John DiMauro	Partial	Friday, July 06, 2018
Informational			
1	John DiMauro 06/26/2018 4:01 PM		

The KAT Excavation crew and I collected water samples for the public and private lines on this project. I delivered the samples to Blue Valley Labs and we will know the results for the day 1 samples tomorrow.

Informational			
2	The day 1 samples for the water line B and the domestic water line failed.		
Informational			
3	John DiMauro 07/05/2018 11:11 AM		

KAT Excavation crew and I collected the day 1 samples for the public water lines A & B. I delivered the samples to Blue Valley Labs for testing. We will know the results tomorrow.

Informational

4 John DiMauro 07/06/2018 2:14 PM

The Line B test failed. the line A tests passed.

**Comments:**

---