

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20181348, Building Permit - Commercial

Address: 699 NW BLUE PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Not Ready	Tuesday, July 10, 2018

Corrective Action Required

1	Misc	NOT READY FOR ABOVE-CEILING INSPECTION
---	------	--

Corrective Action Required

2	Misc	SOME CEILING GRID NOT AT PERMANENT ELEVATION. SEE AT RESTROOMS
---	------	--

Corrective Action Required

3	Misc	FLEX DUCT NOT APPROVED: - SECURE INNER LAYER, THEN OUTER LAYER WITH LISTED MATERIAL - HANGERS NOT MINIMUM 1-1/2" WIDE - NOT BENDS TO BE CONSTRICTED
---	------	--

Corrective Action Required

4	Misc	NEC 334-10 SECURING / SUPPORT OF MC ELECTRICAL CABLE: SECURE WITHIN 12" OF BOXES AND SUPPORT AT 6' MAX INTERVALS THEREAFTER.
---	------	---

Corrective Action Required

5	Misc	NEC 300.11: SECURING AND SUPPORTING OF ELECTRICAL CABLE ASSEMBLIES: MAY NOT BE SUPPORTED BY CEILING SUPPORT HANGER WIRES; SUPPORT FROM STRUCTURE, FROM OTHER COMPONENTS OF ELECTRICAL SYSTEM, OR FROM HANGERS INSTALLED FOR SUPPORT OF THE ELECTRICAL SYSTEM. SECURE BOTH ENDS OF INDEPENDENT SUPPORT WIRES.
---	------	--

Corrective Action Required

6	Misc	
---	------	--

Corrective Action Required

7	Misc	SOME ELECTRICAL BOXES NOT MADE UP AND CLOSED.
---	------	---

In-wall Inspection	John Borns	Passed	Tuesday, July 10, 2018
---------------------------	------------	--------	------------------------

Comments: WALLS OK TO COVER. NOTE -- DRAWING STATES SOUTH DEMISING WALL MUST BE FINISHED AS RATED WALL. MUST BE APPROVABLE BEFORE & AT FINAL INSPECTION. MUD RINGS AT DEMISING WALL ARE NOT FULL DEPTH OF 5/8" GWB. ALL WILL REQUIRE SPARK RINGS.