
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173802, Public Works Infrastructure Permit - Commercial

Residences at Echelon

Address: 3500 SW HOLLYWOOD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Coliform Test 1 Informational	John DiMauro 06/26/2018 4:01 PM	Partial	Tuesday, July 10, 2018
The KAT Excavation crew and I collected water samples for the public and private lines on this project. I delivered the samples to Blue Valley Labs and we will know the results for the day 1 samples tomorrow.			
2 Informational	The day 1 samples for the water line B and the domestic water line failed.		
3	John DiMauro 07/05/2018 11:11 AM		
KAT Excavation crew and I collected the day 1 samples for the public water lines A & B. I delivered the samples to Blue Valley Labs for testing. We will know the results tomorrow.			
4 Informational	John DiMauro 07/06/2018 2:14 PM		
The Line B test failed. the line A tests passed.			
5 Informational	John DiMauro 07/10/2018 3:05 PM		
The Line A day 2 tests failed. Today we collected the day 1 samples for the Line's A & B and delivered them to Blue Valley Labs. We will know the results tomorrow.			

Comments:

