
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171420,
CREEKSIDE AT RAINTREE

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sidewalk Inspection	John DiMauro	Partial	Wednesday, July 11, 2018

Informational

1 John DiMauro 07/10/2018 2:57 PM

Crews were on site continuing the sidewalk install. The crew plans to install the ADA sections of the sidewalk along SW Raintree PKWY tomorrow morning.

Informational

2 John DiMauro 07/11/2018 10:03 AM

Crews on site this morning installing the ADA sections of the sidewalk along SW Raintree PKWY to the north of SW Meadowbrook Dr. The crew will finish the sidewalk to the south of SW Meadowbrook Dr. once the utility pedestal is relocated.

Comments:
