
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180411, Development - Subdivision

The Reserve at Stoney Creek 3rd Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection Informational	Brice Lawson	Partial	Monday, July 16, 2018

1 Brice Lawson 07/13/2018 11:32 AM

Redford Construction has core drilled the existing MH A-7 in two locations (west and north). Approx. 28' of 8" SDR 26 PVC pipe has been installed from MH A-7 towards the west on line A. Approx. 112' of 8" SDR 26 PVC pipe has been installed from MH A-7 towards the north on line 1. The pipe is being bedded in clean rock. A walk behind compactor plate is being used to compact the trench bottom and the top of the bedding rock once the final lift of rock is placed on the pipe. There appeared to be at least 6" of clearance from the outside edge of the pipe to the trench wall. The contractor plans to install the marker tape approx. 2' below final grade. I mentioned to them that the plans show a change in elevation to the tops of MH A-7 and A-6.

Informational

2 Brice Lawson 07/16/2018 7:54 AM

Redford Construction continues to install the 8" PVC sanitary sewer between MH A-7 and MH 1-1. I did not notice any stakes marking the service wyes and asked the contractor if the service wyes were being installed. The service wyes were not being installed and he planned to go back and install the service wyes for lots 92 and 102.

Informational

3 Brice Lawson 07/16/2018 7:57 AM

It appears that the service wyes and anodes have been installed for lots 92 and 102. The sanitary main has been covered with rock where the service wyes were installed and the main was not visible. The tracer wire for the anodes was visible in the trench. The 8" SDR 26 sanitary main has been installed to approx. STA. 1+54 on sanitary line 1.

Comments:
