

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173801, Public Works Infrastructure Permit - Commercial
Residences at Echelon
Address: 3500 SW HOLLYWOOD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Driveway Inspection	John DiMauro	Partial	Tuesday, July 17, 2018

Informational

1 John DiMauro 07/03/2018 2:06 PM

The crews on site installed the north drive approach for the Arvest bank parking lot that connects to Cheddington Dr. There was sufficient compacted aggregate sub grade. I will return for further inspection after the concrete has cured.

Informational

2 John DiMauro 07/06/2018 2:03 PM

The crew installed the approach for the church side northeast of the bank on Cheddington Dr. I verified the sub grade prior to the pour. I will do a follow up inspection next week.

Informational

3 John DiMauro 07/17/2018 10:15 AM

The crew on site installed the furthest north commercial drive approach along SW Cheddington Dr. I verified the concrete type and that the white cure was applied. Will return for further inspection once the concrete is cured.

Comments: