

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173801, Public Works Infrastructure Permit - Commercial
Residences at Echelon
Address: 3500 SW HOLLYWOOD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Driveway Inspection	John DiMauro	Partial	Tuesday, July 17, 2018

Informational

1 John DiMauro 07/03/2018 2:06 PM

The crews on site installed the north drive approach for the Arvest bank parking lot that connects to Cheddington Dr. There was sufficient compacted aggregate sub grade. I will return for further inspection after the concrete has cured.

Informational

2 John DiMauro 07/06/2018 2:03 PM

The crew installed the approach for the church side northeast of the bank on Cheddington Dr. I verified the sub grade prior to the pour. I will do a follow up inspection next week.

Informational

3 John DiMauro 07/17/2018 10:15 AM

The crew on site installed the furthest north commercial drive approach along SW Cheddington Dr. I verified the concrete type and that the white cure was applied. Will return for further inspection once the concrete is cured.

DEI-Subgrade Inspection	John DiMauro	Partial	Tuesday, July 17, 2018
-------------------------	--------------	---------	------------------------

Informational

1 John DiMauro 07/17/2018 11:43 AM

Ron Paynter and I observed the grade check for SW Cheddington road expansion. Calvert

Paving did the grade check. KAT Excavation plans to make the corrections to the sub grade prior to paving. We will do a follow up inspection prior to paving.

Comments:
