

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSITE20180219, Development - Site
MERIDIAN AT VIEW HIGH APARTMENTS
Address: 201 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Sewer Construction Inspection Informational	Steve Robbins	Partial	Tuesday, July 17, 2018
1	Brice Lawson 06/28/2018 3:20 PM Larry Bair Construction was in the process of breaking rock in the trench for storm line 10 between 107 and 108 near the retention basin. It appeared that 1 section of 30" HDPE pipe was installed in the trench and was partially bedded in rock. Leif let me know that they plan to install trench checks on the private sanitary stubs tomorrow at 10am. I let Steve know that they plan to do this.		
Informational			
2	The contractors started at 108 in the retention basin, they are almost to structure 107, there is a 16ft. concrete encasement right before structure 107. Steve Robbins 07/05/2018 2:53 PM		
Informational			
3	Structure 107 has been installed and they are hitting alot of rock going towards 106. Steve Robbins 07/09/2018 4:00 PM		
Informational			
4	They were installing structure 106 today, they are also working on concrete encasement for the storm pipe. Steve Robbins 07/10/2018 3:53 PM		
Informational			
5	The encasement between 107 and 106 has been completed. They were working toward 105. Steve Robbins 07/11/2018 3:57 PM		
Informational			
6	The inverts have been completed up to 106, they have laid aboout 80 feet of 30"hdpe pipe heading toward 105. Steve Robbins 07/13/2018 1:55 PM		
Informational			

7 They are now working on the rcp line coming out of the retention basin.. They are now on the 4th stick of pipe. They were not working on the other line today.Steve Robbins
07/16/2018 3:08 PM

Informational

8 They are still working on the rcp pipe it appears to be on the 5th stick of pipe, they are encasing with rock and backfilling. On the other storm line coming out of the retention basin they are installing box 105.Steve Robbins 07/17/2018 3:55 PM

Comments:
