

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173802, Public Works Infrastructure Permit - Commercial
Residences at Echelon
Address: 3500 SW HOLLYWOOD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Coliform Test 1 Informational	John DiMauro 06/26/2018 4:01 PM	Partial	Wednesday, July 18, 2018
1	The KAT Excavation crew and I collected water samples for the public and private lines on this project. I delivered the samples to Blue Valley Labs and we will know the results for the day 1 samples tomorrow.		
2	The day 1 samples for the water line B and the domestic water line failed.		
3	John DiMauro 07/05/2018 11:11 AM		
4	KAT Excavation crew and I collected the day 1 samples for the public water lines A & B. I delivered the samples to Blue Valley Labs for testing. We will know the results tomorrow.		
5	John DiMauro 07/06/2018 2:14 PM		
6	The Line B test failed. the line A tests passed.		
7	John DiMauro 07/10/2018 3:05 PM		
8	The Line A day 2 tests failed. Today we collected the day 1 samples for the Line's A & B and delivered them to Blue Valley Labs. We will know the results tomorrow.		
9	John DiMauro 07/11/2018 3:49 PM		

This round of day 1 for the fire line on line B failed. The day 1 line A samples passed.
Informational

7 John DiMauro 07/18/2018 3:19 PM

The KAT Excavation crew and I collected the day 1 water samples for the water line B. I
Delivered them to Blue Valley Labs.

Comments:
