

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180158, Development - Subdivision

Park Ridge 6th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Subgrade Inspection	Steve Robbins	Passed	Wednesday, July 18, 2018

Informational

- 1 All the string line has been done and they corrected the few that were a little high. They are installing base asphalt this morning.

DEI-Street - Base Lift	Steve Robbins	Partial	Wednesday, July 18, 2018
------------------------	---------------	---------	-----------------------------

Informational

- 1 Today they installed all the base for the streets, they had one collector street and the rest were residential. All the base was installed today. The tests were taken but I did not get results yet.

Comments: