
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173802, Public Works Infrastructure Permit - Commercial

Residences at Echelon

Address: 3500 SW HOLLYWOOD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Coliform Test 2 Informational	John DiMauro	Partial	Thursday, July 19, 2018
1 Informational	We collected and delivered the day 2 samples for the water line A.		
2 Informational	The day 2 samples for the water line A failed.		
3 Informational	John DiMauro 07/06/2018 2:16 PM		
	Collected the day 2 samples for water line A and delivered to blue valley labs.		
4 Informational	John DiMauro 07/11/2018 3:51 PM		
	We collected this round of day 2 samples for the water line A and delivered them to Blue Valley Labs.		
5 Informational	John DiMauro 07/17/2018 1:39 PM		
	The day 2 samples for the Water Line A passed.		
6 Informational	John DiMauro 07/19/2018 3:51 PM		
	Collected and delivered the day 2 samples for the water line B to Blue Valley Labs.		
DEI-Water Line - Coliform Test 1	John DiMauro	Partial	Thursday, July 19, 2018

Informational

1 John DiMauro 06/26/2018 4:01 PM

The KAT Excavation crew and I collected water samples for the public and private lines on this project. I delivered the samples to Blue Valley Labs and we will know the results for the day 1 samples tomorrow.

Informational

2 The day 1 samples for the water line B and the domestic water line failed.

Informational

3 John DiMauro 07/05/2018 11:11 AM

KAT Excavation crew and I collected the day 1 samples for the public water lines A & B. I delivered the samples to Blue Valley Labs for testing. We will know the results tomorrow.

Informational

4 John DiMauro 07/06/2018 2:14 PM

The Line B test failed. the line A tests passed.

Informational

5 John DiMauro 07/10/2018 3:05 PM

The Line A day 2 tests failed. Today we collected the day 1 samples for the Line's A & B and delivered them to Blue Valley Labs. We will know the results tomorrow.

Informational

6 John DiMauro 07/11/2018 3:49 PM

This round of day 1 for the fire line on line B failed. The day 1 line A samples passed.

Informational

7 John DiMauro 07/18/2018 3:19 PM

The KAT Excavation crew and I collected the day 1 water samples for the water line B. I Delivered them to Blue Valley Labs.

Informational

8 John DiMauro 07/19/2018 3:50 PM

The day 1 samples for this round on the water line A passed.

Comments:
