

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRRES20172433, Building Permit - Residential

Address: 4709 NE GATEWAY DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Brice Lawson	Partial	Monday, July 23, 2018

Informational

1 Brice Lawson 07/23/2018 3:45 PM

The driveway approach forms are set. It appears that 6" of concrete can be installed in the approach. I stayed and waited for them to get the compactor and compact the rock. I made Roy aware of the items that need to be completed listed on the detail that need to be completed prior to scheduling a pre-pour inspection. I also informed Roy that we will be using a 2' level for the post-pour inspection of the cross slope of the sidewalk.

DEI-Sidewalk Inspection	Brice Lawson	Partial	Monday, July 23, 2018
-------------------------	--------------	---------	-----------------------

Informational

1 Brice Lawson 07/23/2018 3:40 PM

The sidewalk forms are set. It appeared that at least 4" of clean rock was installed. I waited for the rock to be compacted. It appears that 4" of concrete can be installed. It appeared that the subgrade was stable. I informed Roy of the items on the detail that need to be completed prior to us coming out for a pre-pour inspections.

Comments: