Development Services Department

220 SE Green Street Lee's Summit, MO 64063 (816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20180266, Building Permit - Commercial Address: 1708 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

In-wall Inspection Mark Harding Failed Wednesday, July 25, 2018

Corrective Action Required

1 Misc - UNDER SLAB PLUMBING NOT INSPECTED.

UNCOVER AND RECALL FOR INSPECTION

- INSTALL PLUMBING PER CODE. VENTING AND SUPPORT UNDER

SLAB.

- SUPPORT AND SECURE WATER PIPING.

- SUPPORT AND SECURE MC CABLE.

- MECHANICALLY TIE ALL GROUNDS AND BOND METAL BOXES.

- NAIL STATION VENTING NOT INSTALLED REVISE PLANS TO

SHOW LOCATION CHANGE.

DO NOT COVER

Underslab Plumbing Mark Harding Failed Wednesday, July 25, 2018

Inspection - Commercial

Corrective Action Required

1 Misc NO INSPECTION-

UNCOVER AND INSTALL PER CODE

Comments: