
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20174064, Public Works Infrastructure Permit - Commercial

COLEMAN EQUIPMENT

Address: 4101 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sidewalk Inspection	Brice Lawson	Partial	Thursday, July 26, 2018

Corrective Action Required

- 1 Brice Lawson 07/26/2018 9:06 AM
The contractor has formed up sidewalk in the ROW west of the driveway approach and along Lakewood Way. Some of the forms were set with a cross slope greater than 2%. I informed Ed Moore and he plans to make corrections and call for a re-inspection.

DEI-Sidewalk Inspection	Brice Lawson	Partial	Thursday, July 26, 2018
-------------------------	--------------	---------	----------------------------

Corrective Action Required

- 1 Brice Lawson 07/26/2018 9:06 AM
On 7/25/18 the contractor has formed some of the sidewalk in the ROW northwest of the driveway approach and along Lakewood Way. Some of the forms were set with a cross slope greater than 2%. I informed Ed Moore and he plans to make corrections and call for a re-inspection.

Informational

- 2 Brice Lawson 07/26/2018 9:09 AM
On 7/25/18 Ed Moore had some questions about the layout of the sidewalk where it begins to leave the ROW and enters the sidewalk easement. I spoke to Sue about this and she wanted me to take pictures of the site conditions. I went to the site and took pictures and will get them to Sue.

DEI-Sidewalk Inspection	Brice Lawson	Partial	Thursday, July 26, 2018
-------------------------	--------------	---------	----------------------------

Resolved

1 Brice Lawson 07/26/2018 9:06 AM

On 7/25/18 the contractor has formed some of the sidewalk in the ROW northwest of the driveway approach and along Lakewood Way. Some of the forms were set with a cross slope greater than 2%. I informed Ed Moore and he plans to make corrections and call for a re-inspection.

Informational

2 Brice Lawson 07/26/2018 9:09 AM

On 7/25/18 Ed Moore had some questions about the layout of the sidewalk where it begins to leave the ROW and enters the sidewalk easement. I spoke to Sue about this and she wanted me to take pictures of the site conditions. I went to the site and took pictures and will get them to Sue.

Informational

3 Brice Lawson 07/26/2018 9:13 AM

A section of public sidewalk has been formed, the rock has been installed and compacted. The subgrade and compacted rock appeared to be stable. The sidewalk forms were set up with a cross slope less than 2%. The section of formed sidewalk begins 30' northwest of the driveway approach and extends approx. 170' to the northwest. The contractor plans to install 1" deep contraction joints on 5' centers, with a broom finish, apply cure and submit a copy of the concrete tickets.

Comments:
