

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20181667, Development - Subdivision
Whispering Woods

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection Informational	Tom Chandler	Partial	Thursday, July 26, 2018
1	Tom Chandler 07/26/2018 12:38 PM Beginning construction at existing MH 51-003. Cored into manhole and began installing 8" SDR 26 sanitary sewer line A. Installed 42L/F and plugged for the day. Rain came and contractor done for the day.		
DEI-Erosion Sediment Control (ESC) Inspection Informational	Tom Chandler	Passed	Thursday, July 26, 2018
1	Tom Chandler 07/26/2018 12:36 PM Installed prior with land disturbance permit. Will monitor throughout construction.		

Comments: