
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180411, Development - Subdivision

The Reserve at Stoney Creek 3rd Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection Informational		Partial	Thursday, July 26, 2018
1	Tom Chandler 07/26/2018 12:45 PM Installed line A up to station 3+25. Installed MH A-9 as well. Stacked and wrapped as well.		
DEI-Sanitary Sewer Construction Inspection Informational		Partial	Thursday, July 26, 2018
1	Tom Chandler 07/26/2018 1:26 PM Installed up to station 6+65. Installed MH A-10 and stacked and wrapped as well. Backfilled as well.		
DEI-Sanitary Sewer Construction Inspection Informational		Partial	Thursday, July 26, 2018
1	Tom Chandler 07/26/2018 1:28 PM Installed up to station 7+50. Plugged and stopped work for the day due to rain.		
DEI-Detention Basin	Tom Chandler	Partial	Thursday, July 26, 2018
Informational			
1	Tom Chandler 07/26/2018 1:30 PM Began converting temporary sediment basin to detention basin. Grading contractor has cut channel towards creek and slopes have been built up as well. Met with Thomas Hudgens on-site to discuss plan for timing of structure to		

be nstalled as well as stabilization. Installed more rock checks in the drainage channel. Additional ESC devices and measures still needed on the slopes.

Comments:
