

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180348, Development - Subdivision
Manor at Stoney Creek 3rd Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection Informational	Brice Lawson	Partial	Monday, July 30, 2018

1 Brice Lawson 07/30/2018 8:27 AM

On 7/27/18 Redford Construction informed me that they installed 56' of 8" sanitary main from MH-10 to the south. It appeared that the sanitary main is being bedded with clean rock. They were backfilling the road crossing in just south of MH-10. KC Testing was on site and let me know that compaction test results for the trench backfill are all within spec.

Comments: