

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRSITE20180252, Development - Site

TAILOR MADE LANDING

Address: 1600 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	John DiMauro	Partial	Wednesday, August 01, 2018

Informational

1 John DiMauro 07/25/2018 11:29 AM

The crew on site installed the base section of the new public MH along Hamblen Rd. The MH appears to match the plans. The crew is planning to bore under Hamblen Rd. later today or tomorrow.

Informational

2 John DiMauro 07/26/2018 3:23 PM

The crew on site is working on the bore under the road. They bored and reamed and are working on pushing the casing pipe under the road at this time.

Informational

3 John DiMauro 07/27/2018 3:44 PM

The bore under the road is complete and the casing pipe is installed. The crew was working on installing the sanitary sewer pipe.

Informational

4 John DiMauro 08/01/2018 3:55 PM

The crew was on site continuing the install for the sanitary sewer line.

**Comments:**

