
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180796, Development - Subdivision

Hawthorn Ridge 1st Plat - onsite

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Sewer Construction Inspection	Tom Chandler	Failed	Thursday, August 02, 2018

Corrective Action Required

- 1 Steps need to be installed for all storm boxes. Tom Chandler 08/02/2018 11:27 AM The steps installed on the storm sewer boxes do not meet specs according to the approved product list and need to be corrected.

DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Failed	Thursday, August 02, 2018
---	--------------	--------	---------------------------------

Corrective Action Required

- 1 Sanitary Sewer Testing needs to be completed. Tom Chandler 08/02/2018 11:21 AM Air/Mandrel testing failed on sections from MH 6-1 to MH 1-2, MH 6-1 to MH 5-1 and MH 6-1 to 6-2. Failed for sections MH 4-1 to MH 4-2 and sections from MH 2-1 to MH 2-2. These will need to be repaired and backfilled. Will need to wait the 30 day period and retest these sections. After the testing is complete a video inspection will be done by Water Utilities for final approval of the sanitary main.

Comments:
