

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFR20171420,
 CREEKSIDE AT RAINTREE

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Site Visit	John DiMauro	Partial	Friday, August 03, 2018

Informational

1 Brice Lawson 02/28/2018 11:18 AM

The water dept. is on site performing a test shutdown on the water main in preparation of the proposed tie-ins.

Precision is cleaning up the site and backfilling some of the open pits.

Informational

2 Brice Lawson 03/07/2018 4:29 PM

The contractor has installed all of the base rock on the south end of Nautilus. They are cutting the subgrade of the north half of Nautilus and the north cul-de-sac bulb.

William Neds with HDR called and we talked about the storm structure issues for this site.

Informational

3 Brice Lawson 04/05/2018 8:15 AM

I met with Daniel with Precision on site to go over some questions that he had regarding corrections to the ESC on this site and Raintree Pointe.

Informational

4 John DiMauro 08/03/2018 3:00 PM

Met with Brice Lawson to go over the plans and the project status to prepare for a substantial completion.

DEI-Street - Surface Course	John DiMauro	Passed	Friday,
-----------------------------	--------------	--------	---------

August 03,
2018

Informational

1 John DiMauro 07/30/2018 2:57 PM

Phillips Paving installed the surface lift for the road. I verified the asphalt type and temperature. KC Testing was on site and performed the required testing for the asphalt.

Comments:
