

# Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #:PRCOM20161940, Building Permit - Commercial

Address: 825 NW DONOVAN RD, Unit:G2, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	John Borns	Failed	Thursday, August 09, 2018

### Partial Correction

1	Misc	OK TO COVER WHEN READY FRAMING AND SYSTEMS TO BE ENCLOSED AT: ABOVE CEILING
---	------	-----------------------------------------------------------------------------

### Corrective Action Required

2	Misc	<b>CHECK ALL SILL/SOLE PLATES: ENSURE EACH PIECE HAS MINIMUM OF TWO ANCHOR BOLTS; A.B. SPACING PER PRINTS; ONE A.B. WITHIN 12" OF EACH END OF EACH PIECE; WASHER + NUT TIGHTENED ON EACH BOLT</b>
---	------	---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

### Comments: