

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180796, Development - Subdivision
Hawthorn Ridge 1st Plat - onsite

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Coliform Test Tom Chandler 2		Passed	Thursday, August 03, 2018

Informational

1 Day 2 samples passed. Contractor to tie-in water main next week.

DEI-Water Line - Construction Tom Chandler Taps Removed	Passed	Thursday, August 09, 2018
--	--------	---------------------------------

Informational

1 Construction taps removed and repair clamps supplied by water utilities were installed.
Tested under pressure to check for leaks.

DEI-Water Line - Construction Tom Chandler Inspection	Passed	Thursday, August 07, 2018
--	--------	---------------------------------

Informational

1 Contractor performed tie-in to existing water main. All test have passed and emailed lab results to water utilities. Line was flushed after tie-in was completed.

Comments: