

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRSUBD20181667, Development - Subdivision  
Whispering Woods

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Thursday, August 09, 2018

Informational

- 1 Installed sanitary main line H up to station 3+00. Installed service wyes for lots 2 and 3 as well. Talked to Kent Monter about service laterals for lots 1-5. Plans have laterals extended just past back of curbs. Laterals will be extended to the utility easement.

DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Thursday, August 09, 2018
---	--------------	---------	---------------------------------

Informational

- 1 Installed sanitary sewer main line H up to station 3+64. Installed MH H-2. Installed service wyes for lots 4 and 5. Working on service laterals this afternoon.

**Comments:**