
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180796, Development - Subdivision

Hawthorn Ridge 1st Plat - onsite

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Pipe	John DiMauro	Partial	Monday, August 13, 2018

Informational

1 John DiMauro 08/13/2018 3:15 PM

Ron Paynter, Joe Starlin and I made two site visits AM & PM to inspect the under road storm drains. The crew had the trenches dug, the fabric installed and the 6" perforated pipe on site. When we left in the afternoon they were in the process of installing the rock bedding and pipe.

Comments:
