

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20181329, Building Permit - Commercial

Address: 1130 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Partial	Thursday, August 16, 2018

Partial Correction

1 Misc

OK TO COVER WHEN READY GWB CEILING FRAMING + ABOVE-CEILING SYSTEMS @: FRONT OF HOUSE

NOTE: HVAC FLEX CONNECTIONS SUBJECT TO APPROVAL WHEN COMPLETED

Corrective Action Required

2 Misc

ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS:
- REPLACE DOUBLE SLAMMERS WITH SINGLES WHERE ONLY ONE OPENING IS USED
- CLOSE ALL BOXES
- ONE UNTERMINATED MC CABLE RUN

DO NOT COVER

In-wall Inspection	John Borns	Passed	Thursday, August 16, 2018
---------------------------	------------	--------	---------------------------

Comments: OK TO COVER VERTICAL CHASE AT FRONT OF HOUSE ENGINE #1