

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20162865, Development - Subdivision

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Steve Robbins	Partial	Tuesday, August 21, 2018

Informational

- 1 Holthouse has started with MH c-10, they installed 8" sdr 26 pipe to Mh c-11. They are going toward c-12 . I have checked the materials and everything appears to be correct. Steve Robbins 08/02/2018 9:01 AM

Informational

- 2 A-12 and A-13 has been installed. They are installing the wyes for the service lines as they go along. They are just installing the wyes now, they will come back and install the service line. I also talked to them about making sure the wyes are at least 4ft. apart and 4ft from the main. Steve Robbins 08/03/2018 11:48 AM

Informational

- 3 MH A-14 has been set, they are working to get the last 2 wyes installed on line c. They are planning on going back and working on the service lines and trench checks after they finish with A-14. Steve Robbins 08/06/2018 9:15 AM

Informational

- 4 I made a mistake on the previous logs, they are on CI Line, not A Line. To make the correction it is C-11 to C-14 has been installed. John Jackson has been helping me out here as he has been staying out here observing what is going on. They have now installed F-Line MH F-1 and F-2. Today they are working on the service lines. Lots 78-88 have been installed with service lines and the trench checks with anodes have been installed. Steve Robbins 08/16/2018 11:48 AM

Informational

- 5 There was rain yesterday, they worked till about 2. They have been installing the service lines up to MH F-1. Olsen has been testing for all the road crossings of the main and the service lines. John Jackson has been helping on this project. The Goshen ct. service lines has

been completley finished.Steve Robbins 08/21/2018 11:41 AM

Comments:
