

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSITE20180219, Development - Site
MERIDIAN AT VIEW HIGH APARTMENTS
Address: 201 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Construction Inspection	Steve Robbins	Partial	Friday, August 24, 2018

Informational

- 1 The backflow preventer and the meter vault have been dug and 6" fire line and 4" water line have begun to be installed. They are working there way down starting at bldg 1 and 2 and are now toward bldg. 3 and 4 making the turn. They are installing fire hydrants and service lines along the way. Steve Robbins 08/13/2018 1:58 PM

Informational

- 2 They have installed the waterline up to bldg. 3 they have poured the thrust blocks for the turn going to 3. The tees are coming in the morning so they can begin the service line connections. Steve Robbins 08/15/2018 3:52 PM

Informational

- 3 The water and fireline has been installed up to building 5, they are installing service lines and fire hydrants as they go. They are also installing thrust blocks. Steve Robbins 08/24/2018 3:53 PM

Comments: