

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180158, Development - Subdivision

Park Ridge 6th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Coliform Test 1	Steve Robbins	Partial	Monday, August 27, 2018

Informational

1 The water main was flushed and chlorinated on Friday the 8/24. Today we have de-chlorinated the water line and flushed it. It will sit for 24 hrs over night and we will begin sampling in the morning. The water dept. has been out and completed the water taps. After de-chlorinating with the tablets I had them do another high velocity flush.

Comments: