
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRRES20180570, Building Permit - Residential

Address: 1621 SW MERRYMAN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sidewalk Inspection	Ronald Paynter	Partial	Monday, August 27, 2018

Partial Correction

1 The sidewalk does not meet ADA guidelines.
Tom Chandler 07/05/2018 11:20 AM Sidewalk that was poured on the east side of the driveway meets the ADA requirements. The ADA transition, landing and ramps do not meet ADA requirements.

Informational

2 Brice Lawson 07/13/2018 11:23 AM
The sidewalk has been formed up east of the driveway approach to the east property line. The forms are set to achieve a cross slope less than 2%. The rock has been installed and compacted.

Informational

3 Tom Chandler 08/09/2018 8:52 PM Removed panels that did not meet ADA requirements. Inspected forms and compacted aggregate for new panels to be installed.

Informational

4 Ronald Paynter 08/27/2018 4:21 PM

Pre inspection of forms, aggregate, and slope meet specs. Talked with contractor about squaring off curb on back of turning space for the ADA ramp

Driveway Inspection	Ronald Paynter	Partial	Monday, August 27, 2018
---------------------	----------------	---------	-------------------------------

Informational

1 Ronald Paynter 08/27/2018 4:25 PM

Pre inspection of forms and aggregate meet specs

Comments:
