

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRRES20181463, Building Permit - Residential
Address: 4712 NE POCONO CIR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Tuesday, August 28, 2018

Corrective Action Required

1	Misc	GARAGE PORTAL FRAMING ONLY: NAIL THE SHEATHING TO STUDS W/ 8D@3" OC; INSTALL 2" WASHERS. ONE OF THE BOLTS HAS NO WASHER&NUT
---	------	---

Erosion Control	Khanh Nguyen	Failed	Tuesday, August 28, 2018
------------------------	--------------	--------	--------------------------

Corrective Action Required

1	DCM2 Erosion Control	DEFICIENT EROSION CONTROL INSTALLATION. NO FURTHER INSPECTIONS UNTIL ADEQUATE EROSION CONTROL PROVIDED. **PROVIDE 3/4" GRAVEL AT LOT ENTRANCE. RESTORE EROSION CONTROL ALONG THE STREET. CLEAN ALONG STREET CURB
---	----------------------	---

Comments: