

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFC20174063,  
COLEMAN EQUIPMENT - WATER MAIN EXTENSION  
Address: 4101 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Construction Inspection	Steve Robbins	Passed	Tuesday, August 28, 2018

Informational

- 1 Jeremy Young 05/21/2018 10:49 AM Crew had chlorinated the line on Friday 5/18. The line had sat all weekend which is more than the 24hr period. We checked the chlorine level and it was above 10 mg/l. The line was flushed for 20 mins after. Testing will continue.

Informational

- 2 Jeremy Young 06/01/2018 4:01 PM Contractor has chlorinated the water main between the main and BFP. They had at least 25ppm of chlorine. We will flush line on Monday.

Informational

- 3 Jeremy Young 06/04/2018 8:30 AM Contractor has flushed the line for approximately 20 mins. Which meets the standard flush table. The registered less than 10PPM prior to the flush. We will pull test tomorrow.

Informational

- 4 Jeremy Young 06/18/2018 8:38 AM Contractor is backfilling the hole around the tee connection. They are rocking the valves and will backfill with dirt. They have flowable fill coming at 10L30 to make the street repairs.

Informational

- 5 Jeremy Young 06/25/2018 1:59 PM Crew has dug and added rock for the meter from the main. They have rock under the meter and have 10' of copper running from the meter. Water will come set the meter and tap the main tomorrow.

Informational

- 6 The water dept. did the tap and the copper was ran to the meter from the main and from the meter 10 feet out.

**Comments:**

---