

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20174064, Public Works Infrastructure Permit - Commercial
COLEMAN EQUIPMENT

Address: 4101 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

| Inspection: | Inspector: | Outcome: | Date: |
|-------------------------|---------------|----------|--------------------------------|
| DEI-Sidewalk Inspection | Steve Robbins | Partial | Tuesday, August 28, 2018 |

Informational

- 1 Inspected the last section of sidewalk to the fire hydrant. There was about 200 ft. The rock was installed and compacted. Steve Robbins 08/01/2018 4:10 PM

Informational

- 2 The public sidewalk going along Lakewood Way has been installed all the way to the fire hydrant going north. There is more sidewalk to be constructed but are waiting on the go-ahead. Steve Robbins 08/09/2018 2:15 PM

Informational

- 3 The last section of sidewalk has been formed and a turn-around space has been formed for the end of the sidewalk. We also looked at the driveway approach and the ada ramp that goes across that. The approach that is there was an existing one. The approach is cracked and in bad condition in my opinion. I spoke with the contractor and he told the owner. They say the approach was already in bad condition before they showed up. Steve Robbins 08/28/2018 4:00 PM

Comments: