

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180158, Development - Subdivision
Park Ridge 6th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Hydrostatic Test	Steve Robbins	Passed	Thursday, August 30, 2018

Informational

1 John Jackson has been working out here. He issued a hydrostatic pressure test on 8/16 and 8/17 and both times they failed. Steve Robbins 08/20/2018 3:30 PM

Informational

2 The hydrostatic pressure test for the 8" water main has now passed. Steve Robbins 08/30/2018 9:43 AM

DEI-Water Line - Coliform Test	Steve Robbins	Partial	Thursday, August 30, 2018
1			

Informational

1 The water main was flushed and chlorinated on Friday the 8/24. Today we have de-chlorinated the water line and flushed it. It will sit for 24 hrs over night and we will begin sampling in the morning. The water dept. has been out and completed the water taps. After de-chlorinating with the tablets I had them do another high velocity flush.

Informational

2 On 8/28 we took the first round of samples to the Blue valley lab. The first round passed and yesterday on 8/29 we took the second round of samples to the lab. I should have some results late this afternoon. Steve Robbins 08/30/2018 9:50 AM

Comments:

