
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180158, Development - Subdivision
Park Ridge 6th Plat

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Grading/Excavation/Fill Inspection	Steve Robbins	Partial	Thursday, August 30, 2018

Informational

- 1 Jeremy Young 04/19/2018 3:23 PM Crew has begun the mass grading on the site. They are working on the north side of the site adding dirt.

Informational

- 2 Jeremy Young 04/20/2018 9:47 AM John DiMauro and I were on site. The crew is still grading and filling around the site.

Informational

- 3 Jeremy Young 04/23/2018 11:10 AM Crew is mass grading the site for streets.

Informational

- 4 Jeremy Young 04/24/2018 1:33 PM Crew is continuing the mass grading on the site today. They are working on the east and north side of the property.

Informational

- 5 Jeremy Young 06/18/2018 9:13 AM Crew is on site beginning the final grading process for the curbs and street. They will continue.

Informational

- 6 Jeremy Young 06/19/2018 10:27 AM Crew is working on the final grading of the site prior to sub grade stabilization.

Informational

- 7 Jeremy Young 06/27/2018 9:54 AM Crew is grading on Catalina Dr for the Fly Ash stabilization.

Informational

- 8 Jeremy Young 06/28/2018 9:17 AM Crew is working on the final grading before the sub grade stabilization begins tomorrow. They are working on Catalina Ave.

Informational

9 The contractors have been doing their final grading for the site, they have not been able to completely finish because they havent finished the water sampling yet.Steve Robbins 08/30/2018 9:54 AM

DEI-Water Line - Hydrostatic Test Steve Robbins Passed Thursday, August 30, 2018

Informational

1 John Jackson has been working out here. He issued a hydrostatic pressure test on 8/16 and 8/17 and both times they failed.Steve Robbins 08/20/2018 3:30 PM

Informational

2 The hydrostatic pressure test for the 8" water main has now passed.Steve Robbins 08/30/2018 9:43 AM

DEI-Water Line - Coliform Test Steve Robbins Partial Thursday, August 30, 2018

Informational

1 The water main was flushed and chorinated on friday the 8/24. Today we have de-chlorinated the water line and flushed it. It will sit for 24 hrs over night and we will begin sampling in the morning. The water dept. has been out and completed the water taps.After de-chorinating with the tablets i had them do another high velocity flush.

Informational

2 On 8/28 we took the first round of samples to the Blue valley lab. The first round passed and yesterday on 8/29 we took the second round of samples to the lab. I should have some results late this afternoon.Steve Robbins 08/30/2018 9:50 AM

Comments:
