

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173605, Public Works Infrastructure Permit - Commercial
Village at View High - Off-Site Sanitary Sewer
Address: 325 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE-ESC - (Vegetation/Ground Cover)	Steve Robbins	Partial	Friday, August 31, 2018

Informational

1 The seeding company came in yesterday and today and installed the Coir Log and J-Hook. They did this on the enbankment of the stream. They installed all the seed and straw around MH A-0 to A-2 . Steve Robbins 04/17/2018 4:01 PM

Informational

2 The seed and straw for the side where the horse stable is on the east side of the creek is installed but not yet coming up.Steve Robbins 05/08/2018 2:07 PM

Informational

3 The contractors are grading from MH A-3 to A-15 and bringing top soil so they get get seed and straw down.Steve Robbins 05/15/2018 2:58 PM

Informational

4 The seeding company was here yesterday installing seed and straw. I am going to check today to make sure they finished.Steve Robbins 06/07/2018 7:23 AM

Informational

5 They have installed seed and straw throughout the site.Steve Robbins 06/15/2018 3:55 PM

Informational

6 I walked the site with the contractor and it is pretty much established with vegetation. I can give a final acceptance.Steve Robbins 08/31/2018 3:51 PM

Comments: