
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20181667, Development - Subdivision
Whispering Woods

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Tom Chandler	Partial	Wednesday, September 05, 2018

Informational

- 1 Tom Chandler 09/05/2018 1:43 PM Contractor worked yesterday and this morning until 11:00AM on sanitary sewer main line G. Rained out this afternnon. Installed up to MH G-3. Did not install manhole.Trench was backfilled and end of line was plugged.

Comments:
