

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20162865, Development - Subdivision

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Steve Robbins	Partial	Thursday, September 06, 2018

Informational

- 1 Holthouse has started with MH c-10, they installed 8" sdr 26 pipe to Mh c-11. They are going toward c-12 . I have checked the materials and everything appears to be correct.
Steve Robbins 08/02/2018 9:01 AM

Informational

- 2 A-12 and A-13 has been installed. They are installing the wyes for the service lines as they go along. They are just installing the wyes now, they will come back and install the service line. I also talked to them about making sure the wyes are at least 4ft. apart and 4ft from the main. Steve Robbins 08/03/2018 11:48 AM

Informational

- 3 MH A-14 has been set, they are working to get the last 2 wyes installed on line c. They are planning on going back and working on the service lines and trench checks after they finish with A-14. Steve Robbins 08/06/2018 9:15 AM

Informational

- 4 G-1,2,3, and 4 MH has all been installed. They are also installing the wyes as they go. Steve Robbins 09/04/2018 3:58 PM

Informational

- 5 The contractors are working on the main installing the wyes for the service lines, they are not doing any road crossings now , just wyes. They are wanting to do backfilling in the rain today because the ground has been so dry. I spoke with Dan and he said a very light misty rain is ok for the ROW but not road crossings. The tester for the Olson will not test in the rain. I spoke with Chad from Holthouse and he is not going to backfill if it rains hard or more than a mist. It has now started to rain too hard and they have left. Steve Robbins 09/05/2018 2:20 PM

Informational

6 MH G-5 has been installed, this now completes all the MH and main for G-line. The contractors did not backfill in the rain yesterday. Today they are working on the service line. All the wyes have been installed and today they are working on the service lines. They are leaving a space for the trench checks. They have been installing tracer wire. Steve Robbins 09/06/2018 11:08 AM

Comments:
