
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRRES20180570, Building Permit - Residential

Address: 1621 SW MERRYMAN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sidewalk Inspection	Ronald Paynter	Passed	Thursday, September 06, 2018

Partial Correction

- 1 The sidewalk does not meet ADA guidelines.
Tom Chandler 07/05/2018 11:20 AM Sidewalk that was poured on the east side of the driveway meets the ADA requirements. The ADA transition, landing and ramps do not meet ADA requirements.

Informational

- 2 Brice Lawson 07/13/2018 11:23 AM
The sidewalk has been formed up east of the driveway approach to the east property line. The forms are set to achieve a cross slope less than 2%. The rock has been installed and compacted.

Informational

- 3 Tom Chandler 08/09/2018 8:52 PM Removed panels that did not meet ADA requirements. Inspected forms and compacted aggregate for new panels to be installed.

Informational

- 4 Ronald Paynter 08/27/2018 4:21 PM

Pre inspection of forms, aggregate, and slope meet specs. Talked with contractor about squaring off curb on back of turning space for the ADA ramp

Informational

- 5 Ronald Paynter 09/06/2018 1:40 PM

Sidewalk and ADA ramp meets spec

Driveway Inspection

Ronald Paynter

Passed

Thursday,
September
06, 2018

Informational

1 Ronald Paynter 09/06/2018 1:38 PM

Driveway meets spec

Comments:
