

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRRES20180476, Building Permit - Residential

Address: 1345 NE BRANDYWINE RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sidewalk Inspection	Ronald Paynter	Failed	Tuesday, September 11, 2018

Informational

1 The sidewalk was formed and the ADA was formed up. Bob Burns and Matt Munger came out to assist with this inspection. This passed pre-inspection and is ready to pour. Steve Robbins 08/16/2018 7:33 AM

Corrective Action Required

2 Ronald Paynter 08/16/2018 1545 PM The ADA Ramp does not meet ADA guidelines.

Informational

3 Joe Starlin 08/20/2018 1:25 PM Corrections to ADA ramp have been made.

Corrective Action Required

4 Ronald Paynter 09/05/2018 3:49 PM

forms and slope meet specs, aggregate NEEDS to be compacted

Corrective Action Required

5 Ronald Paynter 09/11/2018 2:53 PM

Needs more aggregate in marked section, needs silt fence removed from walk and re compact aggregate

Comments: