

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173802, Public Works Infrastructure Permit - Commercial

Residences at Echelon

Address: 3500 SW HOLLYWOOD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Water Line - Coliform Test 1	John DiMauro	Failed	Tuesday, September 11, 2018

Informational

1 John DiMauro 09/05/2018 3:37 PM

We collected the day 1 water samples for the water line B and delivered them to Blue Valley Labs. We will know the results tomorrow.

DEI-Water Line - Coliform Test 1	John DiMauro	Partial	Tuesday, September 11, 2018
-------------------------------------	--------------	---------	-----------------------------------

Informational

1 John DiMauro 09/11/2018 3:09 PM

The last set of samples failed for total coliform. The KAT Excavation crew performed a hydrostatic pressure test on water line B yesterday. The hydro test passed so the crew performed a high velocity flush of the line for two hours. Today we collected samples and delivered them to the lab for testing. We will know the results tomorrow.

Comments: