

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173611, Public Works Infrastructure Permit - Commercial

Village at View High On-Site Infrastructure

Address: 3390 NW VILLAGE PARK DR, LEES SUMMIT, MO 640813391 NW VILLAGE PARK DR, LEES SUMMIT, MO 64081245 NW KESSLER DR, LEES SUMMIT, MO 64081201 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Fire Line - Hydrostatic Test	Steve Robbins	Partial	Thursday, September 13, 2018

Informational

- 1 This is a partial test, this starts on Kessler at the top of the hill on view high dr. at the valve and goes to the first fire hydrant on the south side of the street. They used granuales to chlorinate. They filled the line with water and did a hydrostatic test , he kept it at 190 for 2 hrs. After we took the test we dechlorinated and flushed the line so it could sit 24 hours.Steve Robbins 09/12/2018 11:51 AM

Comments: