

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRRES20181463, Building Permit - Residential

Address: 4712 NE POCONO CIR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Friday, September 14, 2018

Corrective Action Required

1	Misc	-GARAGE PORTAL FRAMING ONLY: SHEATHING NAILED TO STUDS, SILL, AND HEADER. OK TO COVER EXTERIOR SIDE. THE REST WILL BE INSPECTED AT ALL-ROUGH
		-THE UNDERSIDE OF THE SUNROOM FLOOR IS WITHIN 18" OF THE SOIL AND MUST BE PROTECTED WITH TREATED MATERIAL

Comments: