
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173611, Public Works Infrastructure Permit - Commercial

Village at View High On-Site Infrastructure

Address: 3390 NW VILLAGE PARK DR, LEES SUMMIT, MO 640813391 NW VILLAGE PARK DR, LEES SUMMIT, MO 64081245 NW KESSLER DR, LEES SUMMIT, MO 64081201 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Steve Robbins	Partial	Friday, September 14, 2018

Informational

1 Brice Lawson 06/12/2018 5:05 PM
Larry Bair Construction continued installing the 8" SDR 26 sewer main between MH A6 and MH C1. The service wye has been installed. I informed them that a trench check will be required on the stub. The 8" main was installed to point approx. 18' upstream of the service wye.

Informational

2 Blue Nile has exposed the existing MH a-15, and are planning on doing the core drill this afternoon. I have checked the pipe that is on site. This is public sanitary. Steve Robbins 06/18/2018 12:31 PM

Informational

3 Blue Nile did not appear to be working today. Steve Robbins 06/21/2018 3:57 PM

Corrective Action Required

4 They have done a core drill for the A-line coming out of MH A-15. They did not do the core drill for the D-line coming out of MH A-15. The contractors -(Blue Nile) were not working today. Steve Robbins 06/22/2018 3:17 PM

Informational

5 No work today due to the rain this morning. Steve Robbins 06/25/2018 3:45 PM

Informational

6 Blue Nile was not working today, they are still laying pipe starting from existing MH A-15. Steve Robbins 07/02/2018 2:23 PM

Informational

7 Blue Nile is not working for the rest of the week, it appears that they have installed 1 stick of pipe from existing MH A-15. Steve Robbins 07/05/2018 3:13 PM

Informational

8 MH A-1 has been installed, they forgot to install sanitary sewer tape, they will bring it tomorrow and install. They are hitting rock and moving slow, they are heading toward MH A-2. MH A-3 that is on-site has a drop set up, I talked with Brian, it does not show this on the plans. He is looking into it. Steve Robbins 07/12/2018 2:06 PM

Informational

9 It appears that Blue Nile is not working today. Steve Robbins 07/13/2018 1:14 PM

Informational

10 It appears that Blue Nile is not working today. Steve Robbins 07/16/2018 3:01 PM

Informational

11 They are working today installing pipe, they also have the sanitary tape. They are hitting a lot of rock. Steve Robbins 07/17/2018 3:59 PM

Informational

12 Blue Nile did not work on Friday, they are working today heading toward MH A-3, they are hitting a lot of rock, they have installed 2 sticks of pipe today. Steve Robbins 07/23/2018 2:02 PM

Informational

13 The Blue Nile crew has been installing sanitary along side the storm, they are keeping the 10 foot distance between them. They are now on MH A-5 and are working toward A-6. This is public and they are installing sewer tape and rock around the pipe. Steve Robbins 09/11/2018 2:59 PM

Informational

14 Bair has core drill into the public sanitary A-4 MH. They have connected to the city public line and are installing an 8" private main. There are 3 wyes on this main. Steve Robbins 09/11/2018 3:07 PM

Informational

15 The Blue Nile crew is still working towards MH A-6, they have hit some rock and have slowed down again. They were not working today. Steve Robbins 09/14/2018 3:52 PM

DEI-Storm - Pipe

Steve Robbins

Partial

Friday,
September
14, 2018

Informational

1 Storm structure 5-5 and 5-6 have been installed with 24" HDPE storm pipe. They are working on 5-6 to 5-7 which is a road crossing. Shawn will be out to do the testing in lifts. Steve Robbins 08/01/2018 2:57 PM

Informational

2 Structure 5-7 has been installed. This is a road crossing, PSI was out doing the testing in lifts for the road crossing. They are not doing any more storm right now. Steve Robbins 08/02/2018 2:55 PM

Informational

3 The other blue Nile crew has started working on the outlet structure going into the retention basin. They have hit a lot of rock so they are moving very slow. Steve Robbins
08/10/2018 3:39 PM

Informational

4 Storm structure 2-6, 2-7 and 4-1 structure has been installed. 4-1 flared end section has not been installed yet.. The collars have been poured for everything up to 4-1. The other crew is working on coming off of structure 1-3, today they have hit rock. Steve Robbins
09/11/2018 2:50 PM

Informational

5 Structure 1-4 has been installed. All the collars have been installed. They are working toward structure 1-5. Steve Robbins 09/14/2018 11:23 AM

Comments:
