
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRSUBD20180796, Development - Subdivision
Hawthorn Ridge 1st Plat - onsite

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer - Mandrel	Tom Chandler	Partial	Monday, September 17, 2018

Informational

1 Tom Chandler 09/17/2018 7:28 AM Mandrel tested from MH 1-2 to MH 4-1, from MH 4-1 to MH 4-2, from MH 6-1 to MH 5-1 and from MH 2-1 to MH 2-2. Those sections passed mandrel testing.

DEI-Sanitary Sewer - Air Test	Tom Chandler	Partial	Monday, September 17, 2018
-------------------------------	--------------	---------	----------------------------------

Informational

1 Tom Chandler 09/17/2018 7:13 AM Air tested lines that were repaired. Tested from MH 1-2 to MH 4-1, from MH 4-1 to MH 4-2, from MH 6-1 to MH 5-1 and from MH 2-1 to MH 2-2. All of these test passed.

Corrective Action Required

2 Sanitary Sewer Testing needs to be completed. Tom Chandler 09/17/2018 7:16 AM Did not air test from MH 1-2 to MH 6-1 and from MH 6-1 to MH 6-2. Mandrel test failed in those sections.

DEI-Sanitary Sewer - Mandrel	Tom Chandler	Failed	Monday, September 17, 2018
------------------------------	--------------	--------	----------------------------------

Corrective Action Required

1 Tom Chandler 09/17/2018 7:31 AM Mandrel testing failed from MH 1-2 to MH 6-1 and

from MH 6-1 to MH 6-2. Will need to repair and retest in 30 days after repairs have been made.

Comments:
